

Long-baseline Neutrino Facility (LBNF) and Deep Underground Neutrino Experiment (DUNE) Update

Chris Mossey, LBNF/DUNE-US Project Director
Fermilab Community Advisory Board
26 Jan 2023

LBNF Project partners:

US/DOE

Brazil/FAPESP-UNICAMP

CERN

India/DAE

Poland/WUST

Switzerland/SERI, and

UK/UKRI-STFC



plus the DUNE international
Collaboration and consortia



What are Neutrinos?

- **Ever present**

- One of Mother Nature's handful of fundamental matter particles
- More neutrinos in the Universe than any other matter particle
- ~65 billion pass through every cm^2 every second

- **Mysterious and surprising**


- Almost massless
- Almost always pass straight through matter without interacting

- **Important**

- Pivotal role in the evolution of the Universe
- May hold the key to why there is so little anti-matter (i.e. why the matter that makes up stars, planets, and everything else in the universe, including us, exists)

- **Experimentally Challenging**

- Need different approach than CERN's circular Large Hadron Collider
- Observable interactions very rare
 - Need very powerful beams (many, many neutrinos)
 - Need very large detectors



LBNF will support **DUNE** Science Objectives:

Neutrinos – the most ubiquitous matter particle in the universe, yet the least understood → Opportunities for game changing physics discoveries:



- **Origin of matter**

Discover what happened after the big bang: Are neutrinos the reason the universe is made of matter?



- **Neutron Star and Black hole formation**

Use neutrinos to look into the cosmos and watch the formation of neutron stars and black holes in real time



- **Unification of forces**



Move closer to realizing Einstein's dream of a unified theory of matter and energy by looking for proton decay

LBNF will drive neutrino discovery science forward the way CERN's Large Hadron Collider drove the Nobel Prize-winning Higgs discovery

LBNF: From Illinois to a mile underground in South Dakota

Illinois: →

- World's most powerful and advanced neutrino beamline
- DUNE “near” detector




← South Dakota:

- Surface and underground facilities
- Cryostats - Massive membrane cryostats to hold liquid argon
- Cryogenic systems
- DUNE “far” detectors – up to four liquid argon detector modules

Project Scope - Delivered at Two Sites through Five Subprojects

Far Site – SURF in Lead, SD
 Facility/Infrastructure and Far Detectors

Near Site – FNAL in Batavia, IL
 Facility/Infrastructure, Neutrino Beamline,
 and Near Detectors



Three subprojects

Two subprojects

- **FSCF-EXC** – Far Site Excavation
- **FSCF-BSI** – Far Site Building & Site Infrastructure
- **FDC** – Far Detectors and Cryogenic Infrastructure

- **NSCF+B** – Near Site Conventional Facilities + Beamline
- **ND** – Near Detectors

The “Far Site” in Lead, South Dakota – Former Homestake Gold Mine




Ross shaft headframe

Yates shaft headframe

The far site at Sanford Underground Research Facility (SURF) , Lead, SD


Far Site Underground Facilities




2 x Detector Caverns:
475' L x 65' W x 92' H
145m L x 20m x 28m

1 x Central Utility Cavern (CUC):
624' L x 64' W x 37' H
180m L x 20m W x 11m H


Excavation Progress – Reached 50% on 9 January 2023




Excavation Sequence Cross Sections




Main Excavation Focus now on “Benching” down in each cavern



North Cavern



CUC Cavern



South Cavern

At 51.5% of in-situ rock volume removed as of 16 Jan 2023

Benching in North Cavern

Pilot 100%			
Cut 3 100%	Cut 1 100%		Cut 2 100%
C1 48%	C2 48%	C3 48%	C4 48%
D1	D2	D3	D4
E1	E2	E3	E4
F1	F2	F3	F4
G1	G2	G3	G4

North Cavern



North Detector Cavern – West End



Drilling holes for blast charges for bench C (left) and removing muck (right) in North Detector Cavern (4850-33)

Central Utility Cavern



Drilling holes for blast charges in Central Utility Cavern (4850-36)




Installing CT Rock Bolts in Central Utility Cavern (4850-36)

South Detector Cavern



Extending monorails that will support material handling cranes in South Detector Cavern (4850-37)

Spray Chamber



Photos taken in Spray Chamber (facility to reject heat from cryogenics systems and transfer up the raise bore)



DUNE Far Detectors Status


- 1st far detector module to be based on Anode Plane Assembly (APA) technology with horizontal drift
- 2nd far detector module to be based on Charge Readout Plane (CRP) technology with vertical drift
- CERN Neutrino Platform has operated two 8m x 8m x 8m prototypes to mature and prove technology
 - Both detectors have performed extremely well and in excess of specification/requirement
- Approximately 50% of each detector is being provided by DUNE international partners



APAs for Module 0 ProtoDUNE being tested at Daresbury Laboratory, UK. One 2.3m x 6.3m APA is shown; UK to provide 130 APAs.



NP-02 and NP-04 ProtoDUNE 8m x 8m x 8m detector prototypes at CERN.



NP-02 ProtoDUNE 8m x 8m x 8m cryostat at CERN has demonstrated 300 kV across field cage for CRP detector technology

Far Site – Logistics Planning for Far Detectors

- Anode Plane Assembly (APA) test lift successfully completed at SURF between in early November – proves the largest detector components can be successfully moved to 4850L.
 - Test included handling and lowering of the APA shipping container (holding 2 APAs) to the 4850L.
 - “Slung load” movement in the shaft was smooth and stable. Traveled at 100 ft/min to the 4850 level, which takes ~45 minutes.
 - The APAs are now at Fermilab for wire fidelity and tension testing – critical validation test.
 - Lessons learned include some minor redesign to shipping frame and better sealing against moisture in the shaft.



One 2.3m x 6.3m APA is shown



ASF slung under Ross Cage





Signature Ceremony - Agreement for CERN to Provide Second Cryostat



Ceremony at CERN on 16 September 2022; Agreement signed by Fabiola Gianotti (CERN DG) and Dr. Asmeret Berhe (DOE Director of Office of Science)
Photo by Jacques Fichet, CERN


FDC - Cryostat Fabrication Progress

Thank you to CERN
Neutrino Platform!





Near Site Conventional Facilities + Beamline Subproject (NSCFB)

- Beamline design is at >69% final design status and on track
- Conventional facilities design remains at 100% final design status. Preparing construction documents.
- Schedule for this subproject is funding limited, plan contract awards in 2025.



DUNE Near Detector

- The Near Detector is a critical element to make neutrino measurements in DUNE



fully instrumented 20% scale ND-LAr prototype has been successfully operated at LHEP/University of Bern



Dr. Martina Hirayama (Swiss State Secretary for Education, Research, Innovation) visited FNAL with Swiss delegation on October 20. Photo credit: Ryan Postel.

LBNF/DUNE-US Safety Performance through December 2022

Organization	Current Calendar Year to Date*						Cumulate to Date*					
	Labor hours	DART Cases	DART Rate	TRC Cases	TRC Rate	ORPS Cases ⁺	Labor hours	DART Cases	DART Rate ¹	TRC Cases	TRC Rate ²	ORPS Cases ⁺
LBNF/DUNE-US	191,626	0	0	0	0	2	1,439,535	0	0	0	0	3
SDSTA	53,675	0	0	0	0	2	284,963	3	2.1	5	3.5	7
KAJV	68,083	0	0	0	0	0	552,176	0	0	1	0.4	3
TMI	337,799	0	0	1	0.6	4	578,147	0	0	1	0.3	6
Granite/JACOBS	0	0	0	0	0	0	45,542	0	0	0	0	0
Other Subcontractors	271	0	0	0	0	0	26,710	0	0	1	7.5	2
Project Total	651,454	0	0	1	0.3	8	2,927,073	3	0.2	8	0.5	21
Comparison with:												
Heavy and Civil Engrg Construction (237)									1.5		2.4	
Metal Ore Mining (2122)									1.4		1.9	

¹DART = Days Away, Restricted, or Transferred

²TRC = Total Case Rate

Numbers represent rates; lower rate of occurrence is better

*Reflects labor hours & incidents through December 2022. Industry DART and TRC data from Bureau of Labor Statistics, U.S. Department of Labor.
 +Does not include NO2 Abatement plan ORPS reports

- LBNF/DUNE subcontractors continuing strong overall safety performance

Thank you. Questions?

Videos:


[PIP-II/LBNF/DUNE](#)

[Science of DUNE](#)

[Far Detectors](#)



Summary Schedule with Subproject Links




Far Site

Near Site

- Notes:**
- Fiscal Year display
 - Sep 2022 reporting cycle
 - Based on "CD-1RR ESAAB" funding profile


Summary Schedule with Critical Paths through the Far Site



Notes:
 - Fiscal Year display
 - Sep 2022 reporting cycle
 - Based on "CD-1RR ESAAB" profile

Legend:
Red: Critical Path
Blue: Subproject Links
Purple: Critical Path and Subproject Links

Summary Schedule with Critical Paths through the Near Site



- Notes:**
- Fiscal Year display
 - Sep 2022 reporting cycle
 - Based on "CD-1RR ESAAB" profile

- Legend:**
- Red: Critical Path
 - Blue: Subproject Links

Capabilities Planned in Phases

- **Phase I:** (what the project will deliver)
 - Accomplished with PIP-II, LBNF/DUNE-US, and DUNE International Partners
 - Meets P5 minimum requirements to proceed by 2035 timeframe
 - Same project scope as proposed at CD-1R in July 2015
- **Phase II** (future, not part of project)
 - Increased mass at Far Detector
 - More Capable Near Detector (MCND)
 - Increased beam power by Booster replacement

Capability Description	LBNF/DUNE-US Project + DUNE Int'l Project	
	Phase I	Phase II
Beamline		
1.2MW (includes 2.4MW infrastructure)	X	
2.4MW		X ¹
Far Detectors		
FD1 – 17 kton	X	
FD2 – 17 kton	X	
FD3		X
FD4		X
Near Detectors²		
ND LAr	X	
TMS	X	
SAND	X	
MCND (ND GAr)		X

Note 1: requires upgrades to LBNF neutrino target and upgrades to Fermilab accelerator complex. The LBNF facility is built to support 2.4MW in Phase I.

Note 2: Near Detector Subproject threshold scope provides “day 1” requirements to start the DUNE experiment